



STAGE 7 PROJECT UPDATE | ISSUE 3 | JULY 2021

The following works have taken place on site since the last update:

Lots 128-138

Heating and cooling fitted and installed
All rendering and letterboxes to be completed this week
Mirrors and shower screens to be installed
Floating floors have been installed in 70% currently with skirting boards to be painted
Waiting on joinery to arrive shortly for installation
Backyards have had topsoil put in
Electricity all connected in each lot

Lots 231-240

Driveways are 85% completed
Brick works to be completed by mid-next week for all lots
All lots to have plastering painting completed by end of next week
Tiling to commence this week
Vanities and flooring to be installed and completed

Works planned on site for the next quarter of 2021:

All houses to be constructed which means we are looking forward to having inspections occur towards the end of the next quarter. Our aim is to have all houses ready by October.

We have also just started construction on Lots 151-159 this week with slabs and utilities installed.

We look forward to reaching out to you all upon completion of your new home. In the meantime, if you have any queries regarding the development, please feel free to contact your sales representative.



OSANRAE
QUALITY LIVING DEFINED

52-54 Rathdowne Street, Carlton VIC 3053, Australia
+61 (3) 9348-1088 | admin@osanrae.com.au
osanrae.com.au