

STAGE 4 PROJECT UPDATE | ISSUE 1 | January 2023

The following works have taken place on site since the last update:

Lots 246-252

- Dig and pour strip footings
- Waffle and crushed rock
- Termite barrier installed
- Slab has been poured
- Steel columns and beams erected into slab
- Ground floor framing 90% completed
- Hebel walls commencing installation

Works planned on site for the next quarter of 2023:

Lots 246-252

- Framing in progress but will be completed by next quarter
- Roof Framing completed
- Windows to be installed
- Roof plumbing installed
- Lock up works to commence with scaffolding installation for cladding work to begin

We look forward to reaching out to you all upon completion of your new home. In the meantime, if you have any queries regarding the development, please feel free to contact your sales representative.

